

Quick Tie Installation Checklist and Sign-off Sheet

Project _____

Location _____

Quick Tie Certified Installer _____ Certificate Number _____

Checklist:

- Number, size and location of all QT's meet requirements of approved shop drawings
- Epoxy Anchorage:
 - Drilled Holes:
 - Proper size, depth
 - Proper edge distance
 - Properly brushed and cleaned out
 - Epoxy Placement:
 - Quick Tie approved epoxy used exclusively
 - Stud projection above top of sole plate does not exceed $\frac{3}{4}$ inch
 - Stud completely engaged with epoxy to top of sole plate (some "overspill" evident)
 - Sufficient time elapsed prior to tensioning wire rope
- Tensioning Wire Rope
 - Measurement of initial "snug" tightening is marked on face of top plate
 - Total measurement of stud projection after tensioning equals "snug" tightening projection plus projection required on the QT wire rope label
- Final Check:
 - All QT's firmly anchored with no evidence of "backing out" or "withdrawal" from embedment

Comments:

In this area record any discrepancies, failure, re-installations or any other as-built construction anomalies:

Installer sign-off _____

Date _____